

**South East Europe Core Transport Network
(SEETN)**

February 2005 Draft up-date of Projects Inventory Short-term projects

Listing per country

No***	Country	Mode	Pan TEN, core netw. route	Project Name	Cost Estimate*	Status in 2003 (REBIS)	Status changes 2005**	Comments
1	Albania	Air		Tirana Airport New Terminal	40,00	Committed	3	Concession Contract signed, new cost estimate 82,00
2	Albania	Air		Tirana Airport ATS improvements	27,00	Ongoing	2	Project started with GoA funds, new cost estimate 29,00
3	Albania	Road	VIII	Upgrading of Durres-Pepla road VIII	5,00	New	1	Phare funding for ongoing design
4	Albania	Road	VIII	Construction of Rogozhine Bypass VIII	3,00	New	1	Phare funding for ongoing design
5	Albania	Road	VIII	Upgrading Qafe Thanës - Pogradec road	46,00	New	1	Phare funded completed design
6	Albania	Road	VIII	Upgrading Pogradec - Korca road	30,00	New	1	Phare funded completed design, new cost estimate 44,00
7	Albania	Road	2b	Upgrading Hani Hotit - Shkoder road	29,00	New	3	Italian funding, study complete
8	Albania	Road	2b	Upgrading Milot - Shkoder road	15,00	Ongoing	6	renamed to Lezhe-Shkoder
9	Albania	Road	VIII	Upgrading Lushnje - Fier road	23,50	Committed	4	Italian funding, tender ongoing
10	Albania	Road	VIII	Upgrading Fier - Vlore road	20,00	Committed	2	EIB/Italian funding, inclusion of Fieri bypass, cost estimate 94,00
11	Albania	Road	2c	Upgrading Fier - Tepelene road (excluding bypasses)	53,00	New	1	EIB/EBRD cofunding, renamed to Levan-Tepelene, new cost estimate 68,00
12	Albania	Road	2c	Upgrading Tepelene - Gjirokastrë road	20,50	Committed	4	Tender ongoing
13	Albania	Road	7	Upgrading Milot - Morinë road	200,00	New	2	new cost estimate 425,00, concessioning envisaged
14	Albania	Road	VIII	Construction road link to Tirana Airport	5,00	Committed	3	EBRD funding under negotiation
15	Albania	Road	2b	Upgrading Vore Fushe - Kruja Spur road	10,00	Committed	4	Tender ongoing
16	Albania	Road	VIII	Upgrading Elbasan - Libradz road	20,00	Ongoing	5	2005 end of civil works envisaged
17	Albania	Maritime		Upgrade Port of Durres	4,00	Ongoing	6	Completed in 2004
18	Albania	Maritime		Dredging Port of Durres	4,00	Committed	5	New cost estimate 17,00
19	BiH	Air		Reconstruction and modernisation of Sarajevo	4,00	Ongoing	6	
20	BiH	Road	3	Upgrade border crossing at Vardiste	3,50	New	4	
21	BiH	Road	Vc	Upgrade border crossing at Samac	4,00	New	4	
22	BiH	Road	Vc	Construction of border crossing at Doljani	4,50	New	-	

23	BiH	Road	2a	Construction of a new motorway Banja Luka - Gradiška	125,00	Ongoing	5	Construction started in 2004
24	BiH	Road	Vc	Reconstruction of Sešlije - Šamac road	18,10	New	6	
25	BiH	Road	Vc	Reconstruction of Sešlije - Doboj road	1,00	Ongoing	6	
26	BiH	Road	Vc	Upgrading Tar_in - Konjic road	20,50	New	6	Corrected cost estimate 2,50
27	BiH	Road	Vc	Construction of a motorway on Zenica - Visoko	155,50	New	4	For one section ongoing design
28	BiH	Road	Vc	Mostar By-pass	71,00	New	4	Design ongoing
29	BiH	Road	Vc	Strategy for Environment Protection on Corridor Vc	9,80	Ongoing	-	
30	BiH	Rail	Vc	Signalling on rail Corridor Vc and line parallel to Corridor X	114,00	Ongoing	1	
31	Croatia	Air		Zagreb Air Traffic Control	31,00	Ongoing	6	95% completed, ends in 2005
32	Croatia	Air		Split Airport: New Aircraft Platform i.e. apron	5,00	New	1	planned for 2006-2010
33	Croatia	Road	Xa	Upgrading of Macelj border crossing	3,50	New	5	Phase 1 completed, phase 2 ongoing
34	Croatia	Road	Vb	Construction of Section 6,7,8 of Zagreb-Rijeka Motorway	141,00	Ongoing	3	55 of 146 km completed
35	Croatia	Road	Xa	Completion of Zagreb - Macelj Motorway i.e. missing section between Krapina & Macelj	na	Committed	5	Cost estimate 260,00; construction works started 2004
36	Croatia	Road	X	Completion of Corridor X motorway (Lipovac & Zupanja)	76,90	New	5	New cost estimate 90,00; construction ongoing
37	Croatia	Road	X	Rehabilitation Zagreb-Slavonski Brod-Lipovac Motorway	57,00	Committed	-	
38	Croatia	Maritime		Rijeka Port: rehabilitation and environmental improvement	68,50	Committed	3	
39	Croatia	Maritime		Port of Rijeka: construction of final phase of container terminal - Brajdica	7,00	New	1	
40	Croatia	Maritime		Ploce Container Terminal	17,00	New	1	
41	Croatia	Maritime		Port of Dubrovnik: construction of international passenger terminal	18,00	New	1	Infrastructure finished; BOT for superstructure envisaged
42	Croatia	Maritime		Port of Dubrovnik: Construction of passenger Terminal - Domestic transport	6,00	New	1	Infrastructure finished; BOT for superstructure envisaged
43	Croatia	Maritime		Port of Dubrovnik: Development of the operative coast - Kantafig	12,00	New	1	
44	Croatia	Maritime		Port of Dubrovnik: Expansion of the operative coast - Gruž	17,00	New	5	Infrastructure finished; superstructure tendered

45	Croatia	Rail	Vc	Reconstruction of Railway section of Corridor Vc	61,40	Ongoing	5	Various phases
46	Croatia	Rail	Vc	Electrification on north section (Beli Manastir - Vr. Polje)	20,60	New	1	Preliminary preparations
47	Croatia	Rail	Vb	Track overhaul of railway section of Corridor Vb	28,10	Ongoing	5	Part 1 completed
48	Croatia	Rail	Vb	Construction of 2nd rail track on 36 km Dugo	56,10	New	1	
49	Croatia	Rail	Vb	Modification of the electrical traction system on rail line Moravice-Rijeka-Sapjane (Skriljevo-Bakar)	56,20	New	3	Implementation planned for 2006
50	Croatia	Rail	Vb	Remote control system on rail line Botovo-Zagreb-Rijeka (329 km) section	3,20	New	1	
51	Croatia	Rail	X	Reconstruction of Zagreb Main Railway Station	54,70	New	2	
52	Croatia	Rail	1	Ostarije-Knin-Split: Track reconstruction on Kosovo (Knin)-Split section	29,90	Ongoing	5	End of works envisaged in 2006
53	Croatia	Rail	1	Reconstruction of stations on rail line Ostarije - Knin - Split	6,00	New	2	planned for 2005-2007
54	Croatia	Rail	Vb	Construction of 2nd rail track on 53 km Zagreb-Karlovac section	54,70	New	1	planned beginning in 2007
55	Croatia	Rail	Vb	Rail track overhaul Ostarije-Ogulin (6,2 km), Skrad-Drivenik (32,2 km) & Skriljevo-Rijeka, 11.4km sections, Total 54.8km Zagreb- Karlovac section	27,90	New	4	Preparatory design in 2005
56	Croatia	Rail	Vb	Construction of 2nd track on section Zagreb-V.Gorica	20,00	New	1	
57	Croatia	Rail	X	Remote rail control traffic system Savski Marof-Zagreb-Tovarnik (319 km)	23,40	New	1	Envisaged for 2007
58	Croatia	Rail	X	Rail track overhaul Savski Marof-Zagreb & Ivankovo-Tovarnik sections, total 92.8 km.	47,10	New	1	
59	Croatia	Rail		Project of optical telecommunication rail network (whole HZ network)	30,70	New	5	Phase 1 completed
60	Croatia	Rail	X	Ro - La Terminal Spacva (road/rail)	1,00	New	3	Beginning end of 2005
61	Macedonia	Air		Up-grading of Skopje airport	20,50	New	1	new cost estimate 37,50-60,00
62	Macedonia	Road	X	Upgrading of border crossing at Tabanovce	1,40	New	4	new cost estimate 4,00
63	Macedonia	Road	Xd	Improvement of border crossing at Medzilidja	0,30	New	6	End in 2000
64	Macedonia	Road	6	Modernisation of Blace border crossing passenger	1,00	Committed	1	

65	Macedonia	Road	X	Improvement of border crossing at Gevgilja	0,50	New	6	End in 2000
66	Macedonia	Road	6	Up-grading of Skopje-Blace road	24,00	New	1	
67	Macedonia	Road	X	Up-grading of Smokvica-Gevgelija road	10,00	Committed	5	
68	Macedonia	Road	X	Up-grading of Demir Kapija-Smokvica (ph1) road	58,00	New	1	
69	Macedonia	Road	Xd	Construction Veles - Prilep	116,00	New	1	
70	Macedonia	Road	VIII	Up-grading of Stracin-Kriva Palanka road	30,70	New	1	
71	Macedonia	Road	X	Rehabilitation Kumanovo-Veles road	20,00	New	1	
72	Macedonia	Road	X	Kumanovo-Tabanovce (corridor X) road	5,70	New	1	
73	Macedonia	Road	X	Up-grading of Nigotino-Demir Kapija (II) road	6,00	Ongoing	6	
74	Macedonia	Road	X	Up-grading of Nigotino-Demir Kapija (III) road	16,00	Committed	5	
75	Macedonia	Road	VIII	Skopje by-pass phase I	50,00	Ongoing	5	
76	Macedonia	Road	VIII	Skopje by-pass phase II	70,00	Committed	4	Tender ongoing
77	Macedonia	Rail	VIII	Construction Kumanovo - Debel Bair	25,00	Ongoing	5	
78	Macedonia	Rail	Xd	Upgrading Veles - Kremnica (ph1)	5,80	New	1	
79	Macedonia	Rail	X	Rehabilitation rail line Tabanovce-Gevgelija	15,00	New	1	
80	Macedonia	Rail	X	Up-grading rail signaling and	5,80	New	1	
81	Serbia	Air		Functional improvements of Terminal building and landside at Belgrade airport	27,00	Ongoing	-	
82	Serbia	Air		Ramp handling and Safety Equipment Modernization at Belgrade airport	2,70	Ongoing	-	
83	Serbia	Air		Functional improvements of airside at Belgrade airport	7,20	Ongoing	-	
84	Serbia	Air		Cargo hub development in Belgrade airport	48,00	New	-	
85	Montenegro	Air		Extension of facilities at Podgorica airport	40,00	Committed	-	
86	Serbia	Air		Extension facilities of the airport of Nis	1,20	Ongoing	-	
87	Serbia	Road	3	Upgrading of border crossing at Kotroman	2,00	New	-	
88	Serbia	Road	X	Upgrading of border crossing at Presevo	7,00	New	-	
90	Serbia	Road	Xc	Upgrading of border crossing at Gradina	10,00	New	-	
91	Montenegro	Road	1	Upgrading of border crossing at Debeli Brijeg	4,00	New	-	
92	Montenegro	Road	2b	Upgrading of border crossing at Bozaj	4,00	New	-	
93	Serbia	Road	X	Rehabilitation of Bujanovac - Presevo road	14,30	Ongoing	-	
94	Serbia	Road	X	Rehabilitation on Leskovac-Bujanovac	5,80	Ongoing	-	
95	Serbia	Road	Xb	Rehabilitation of Liberty bridge in Novi Sad	20,00	Ongoing	-	
96	Serbia	Road	X	Rehabilitation of Belgrade-Nis road	27,90	Ongoing	-	
97	Serbia	Road	4	Improvement Rzav Nova Varos road	9,90	Committed	-	
98	Serbia	Road	Xb	Completion of Motorway Novi Sad -Horgos	92,00	New	-	
99	Serbia	Road	Xb	Completion of motorway Belgrade - Novi Sad	20,00	Ongoing	-	

100	Serbia	Road	Xc	Upgrading Nis - Pirot - Gradina road	5,00	Ongoing	-	
101	Serbia	Road	X	Completion of Belgrade by pass	172,50	Committed	-	
102	Serbia	Road	4	Rehabilitation of Pancevo - Romanian border road	3,80	Ongoing	-	
103	Serbia	Road	4	Removal of bottlenecks on roads in Ovcar Banja	6,00	Committed	-	
104	Montenegro	Road	4	Sozina Tunnel, access roads	14,50	New	-	
105	Montenegro	Road	4	Eastern mini bypass of Podgorica	15,00	New	-	
106	Montenegro	Road	4	Rehabilitation of road Podgorica- Bjelo Polje	56,00	New	-	
107	Montenegro	Road	4	Rehabilitation of road Podgorica Bjelo Polje	10,00	Ongoing	-	
108	Serbia	Road	4	Rehabilitation of Cacak-Pozega road	14,00	Committed	-	
109	Serbia	Road		Cacak bypass, Phase 1	25,00	Committed	-	
110	Montenegro	Road	2b	Bypass Niksic	11,00	New	-	
111	Montenegro	Road	1	Rehabilitation of Petrovac Budva road	10,00	New	-	
112	Kosovo	Air		Rehabilitation of Pristina Airport	15,70	New	-	
113	Kosovo	Air		Up-grading air traffic control at Pristina airport	5,60	New	-	
114	Kosovo	Road	7	Construction of Border crossing Merdare	1,50	New	-	
115	Kosovo	Road	6	Construction of passenger terminal at Djernal Jankovic border crossing	1,00	New		Blace instead of Djernal Jankovic
116	Kosovo	Road	7	Construction of Border crossing Vrbnica/Vrmica	1,50	New	-	Vrmica instead of Vrbnica/Vrmica
117	Kosovo	Road	6	Repaving of road M2 Kacanik - Blace (Macedonian border)	1,30	Ongoing	-	
118	Kosovo	Road	6	Repairing of 9 bridges on road M2	5,00	Ongoing	-	
119	Kosovo	Road	6	Repairing remaining 8 of bridges on road M2	10,00	New	-	
120	Kosovo	Road	6	Upgrading Pristina-Mitrovica road New	4,00			new cost estimate 8,00
121	Kosovo	Road	7	Upgrading Pristina-Prizren-Vrbnica road	18,50	New		
122	Kosovo	Road	6	West ring Pristina	31,00	New		Renamed to Prishtina bypass road, new cost estimate 87,00
123	Kosovo	Rail	10	Rehabilitation of North South rail line	9,50	New	-	
124	Montenegro	Maritime		Ro Ro Berths on passenger terminal (Port of Bar) 3,8	3,80	New	-	
125	Montenegro	Maritime		Volujic quay (Port of Bar)	4,30	New	-	
126	Serbia	Rail	X	Priority rehabilitation works Belgrade-S.Pazova Tovarnik rail line	71,00	New	-	
127	Serbia	Rail	X	Priority rehabilitation on Belgrade - Nis - Presevo rail line	14,00	New	-	
128	Serbia	Rail	X	Widening of rail tunnels Ripanj and Rajka	8,00	New	-	

129	Serbia	Rail	Xb	Priority rehabilitation works on S.Pazova Kelebia-section Petrovaradin Cortanovci rail line	11,20	Ongoing	-	
130	Serbia	Rail	Xb	Priority rehabilitation of Stara Pazova - Kelebia rail line	42,00	New	-	
131	Serbia	Rail	Xc	Priority rehabilitation on Nis - Pirot – Dimitrovgrad	60,00	Committed	-	
132	Serbia	Rail	4	Upgrading of Valjevo - Pozega rail line	27,00	New	-	
133	Montenegro	Rail	4	Rehabilitation of Vrbnica - Podgorica - Bar rail line	7,00	Ongoing	-	
134	Montenegro	Rail	4	Rehabilitation of Vrbnica - Podgorica - Bar	25,00	New	-	
135	Serbia	Rail	X	Repair of Danube and Ostruznica rail bridges at Belgrade	11,90	New	-	
136	Serbia	Rail	Xb	Reconstruction of Zezelj rail bridge at Novi Sad	30,00	New	-	
137	Serbia	Rail	X	Completion of Belgrade railway junction	133,00	New	-	
138	Serbia	Rail	4	Electrification of rail lines	25,00	New	-	
139	Serbia	IWL	VII	Clearance of the Danube waterway	5,70	Committed	-	

* cost estimate 2003

** up-date on project status per February 2005

*** listing sequence as in REBIS report for easier reference

Reported changes in status up to spring 2005

- New, identified but no financing in place 1
- Committed, partial funding secured 2
- Committed, fully funded 3
- Ongoing, preparatory design, tender 4
- Construction, works ongoing 5
- Completed, % 6

**South East Europe Core Transport Network
(SEETN)**

February 2005 Draft up-date of Projects Inventory Long-term projects

Listing per country

No	Country	Mode	Pan TEN	Project Name	Cost Estimate*	Status in 2003 (REBIS)	Status changes 2005**	Comments
1	Albania	Maritime		Upgrade Port of Vlore	15,00	New	-	
2	Albania	Maritime		Ferry Terminal Port of Durres	20,00	New	-	
3	Albania	Rail	VIII	Corridor VIII Missing railway link	6,00	New	-	
4	BiH	Rail	Vc	Upgrade border crossing at Samac	4,00	New	4	Preparatory design
5	BiH	Road	Vc	Reconstruction of Doboj - Zenica	47,50	New	-	
6	BiH	Road	Vc	Construction of Jablanica detour	9,00	New	-	
7	BiH	Road		Foča/Srbinja - Hum improvement	88,00	New	-	
8	BiH	Road		Construction of a new 2-lane road Lašva - Travnik to widen up to a 4-lane road	51,00	New	4	Conceptual design
9	BiH	Road	Vc	Doboj By-pass	55,00	New	-	
10	BiH	Rail	Vc	Track overhaul/reconstruction of Bosanski Šamac/Šamac – Doboj	42,00	New	-	
11	BiH	Rail	Vc	Reconstruction of Konjic - Mostar	26,00	New	-	New cost estimate 31,00
12	BiH	Rail	Vc	Track overhaul/reconstruction of Doboj – Sarajevo	45,00	New	-	New cost estimate 41,00
13	BiH	Rail	Vc	Track overhaul on Sarajevo - Bradina and Mostar-Čapljina	43,00	New	-	
14	BiH	Rail	Vc	Telecommunication systems on C Vc and parallel to Corridor 10	25,00	New	-	
15	BiH	Rail	Vc	Information system on Corridor Vc	1,80	New	-	New cost estimate 3,00
-	BiH			ATM Airspace BiH			proposal	Cost estimate 12,00
-	BiH		Vc	Motorway through Corridor Vc			proposal	Cost estimate 2,5 billion
-	BiH			Purchase of track maintenance machinery			proposal	cost estimate 10,5
16	Croatia	Air		Zagreb Airport: New Passenger Terminal	130,00	New	-	
17	Croatia	Road	Vb	Upgrade semimotorway to full motorway: Kikovica-Ostrovica on Corridor Vb	33,40	New	-	
18	Croatia	Road	Vb	Upgrade semimotorway to full motorway: Ostrovica-Vrata section on Corridor Vb	69,40	New	-	

19	Croatia	Road	Vb	Upgrade semimotorway to full motorway: Vrata-Delnice-Kupjak section on Corridor Vb	85,70	New	-	
20	Croatia	Road	Vc	Construction of a motorway on Corridor Vc	470,00	New	-	
21	Croatia	Road		Split-Metkovic-Ploce-Dubrovnik Motorway	560,00	New	3	Split - Ploče 97 km
22	Croatia	Maritime		Port of Rijeka: extension of Zagreb berth (length extra 250m)	100,00	New	-	
23	Croatia	Maritime		Port of Rijeka: Covered warehouse on DeFranceschy's pier	3,00	New	-	
24	Croatia	Maritime		Port of Rijeka: Warehouse for iron products	6,00	New	-	
25	Croatia	Maritime		Port Zadar: Zadar Car Ferry Terminal	35,00	New	-	
26	Croatia	Rail		Electrification of Ostarije-Knin-Split/Sibenik	75,60	New	-	
27	Macedonia	Rail	X	Up-grading Tabanovce-Skopje	-	New	-	
28	Serbia	Road	X	Leskovac Bujanovac	270,00	New	-	
29	Montenegro	Road		Verige bridge at Kotor	57,00	New	-	
30	Montenegro	Road		Bypass Bijelo Polje	15,10	New	-	
31	Montenegro	Road		Podgorica-Niksic Bosnian border	32,00	New	-	
32	Kosovo	Road		Mitrovica - Serbia border	12,00	New	-	
33	Kosovo	Rail		Electrification Kosovo railway	37,00	New	-	
-	Kosovo			Construction of road Dečani-Kozhnjer-Montenegro				proposal
-	Kosovo			Motorway Morina-Prishtina-Merdare (Route 7)				proposal
-	Kosovo			Up-grade M2 Pristina-Blace Border (Route 6)				proposal
34	Serbia	IWW	VII	Improvement of Belgrade port	10,60	New	-	
35	Serbia	IWW	VII	YURIS	2,10	New	-	

* cost estimate 2003

** up-date on project status per February 2005

*** listing sequence as in REBIS report for easier reference

Reported changes in status up to spring 2005

- New, identified but no financing in place 1
- Committed, partial funding secured 2
- Committed, fully funded 3
- Ongoing, preparatory design, tender 4
- Construction, works ongoing 5
- Completed, % 6